

VAPOR RETURN LINE VACUUM INTEGRITY TEST

EXHIBIT 4 of ARB EO G-70-187 HEALY 400 ORVR

☐ Renewal Testing	☐ Engineering Startup/Evaluation

SOURCE INFORMATION			TEST COMPANY INFORMATION				
Facility	/ Name	Facility Representative Name	Company Name		y Name	Technician Name	
Street Address		Title		Street Address		Signature	
City	Zip	Phone No.	City		Zip	Phone No.	
District Test Witness: Permit Number:		Date of Test:			ICC Cert. No.		
			Time of Test:			Phase II Manufacturer Cert. No.	
Pressure Gauge Calibration Data			<u>Equations</u>				
Calibration date		Serial #: a frequency not to exceed 90 days)		the initial v in inches o	DP = The observed change in vacuum level from vacuum to the vacuum after 5 minutes, measured f water column DP = 800/N where N = Length of Vapor Return		
Length of Vapor Return Line (N) =ft The approximate length of 2 inch vapor return (VR) pipe from the dispensers to the central vacuum unit (CVU) to the nearest 20 feet. Length Determined by: * Blueprints □ Inspection □ Permit □ *If the length is described on the permit, no other value may be used.			Line as noted at left. NOTE: If the station contains 3 inch vapor return lines, multiply Calculated DP by 0.5. 3 rd) Compare the Measured DP to the Calculated DP If the Measured DP is greater than the Calculated DP then a vapor leak is evident and the system has failed.				
							Diameter of Vapor Return Line: 2" ☐ 3" ☐
If the site conta by 0.5.	ins 3" vapor retu	urn lines, multiply Calculated DP n one Central Vacuum Unit (CVU) t for each CVU and its associated	Starti	(A) Calculated DP = "wc Starting Vacuum Level: "wc 1 Minute: "wc 2 Minute: "wc 3 Minute: "wc 4 Minute: "wc Final Vacuum Level @ 5 Minutes: "wc			
					P = : (A) > (B) Pass [_" wc □ (B) > (A) Fail □	