



MONTEREY BAY AIR RESOURCES DISTRICT

24580 Silver Cloud Court, Monterey, CA 93940

(831) 647-9411, www.mbard.org

HIRT VCS 100 PROCESSOR OPERABILITY TEST

Exhibit 13 of ARB E.O. VR 203-X or VR 204-X

SERVICE COMPANY NAME	SERVICE COMPANY'S TELEPHONE
SERVICE TECHNICIAN	HIRT TECHNICIAN CERTIFICATION #(as applicable) CC CERTIFICATION
STATION NAME	DISTRICT PERMIT #
STATION ADDRESS	
<p>Was TP-201.3 (Including Exhibit 4) conducted in the last 24 hours? Yes ____ No ____</p> <p>Was TP-201.4 (Including Exhibit 6) conducted in the last 24 hours? Yes ____ No ____</p> <p>Was Exhibit 5 conducted in the last 24 hours? Yes ____ No ____</p> <p>Was there a fuel delivery within the last 3 hours? Yes ____ No ____</p> <p>The % ullage of GDF storage tank(s) is _____ gallons.</p>	
STEP 5.1	Is POWER switch lit? Yes No
STEP 5.2	Is PROCESSING lamp ON? Yes No If "YES", test cannot be performed until lamp goes off.
STEP 5.9	Time for PROCESSING Lamp to Light? _____ minutes Did PROCESSING Lamp light within three (3) minutes? Yes No
STEP 5.10	Time for OVERPRESSURE Lamp to Light? _____ minutes Did OVERPRESSURE Lamp light within sixty-two (62) minutes? Yes No